OCCC Bond Program Budget Summary - Updated April 9, 2025

Budget Income Elements _____

	Original Budget	Current Budget	Actual To-Date	Notes
Bond Sale	\$ 33,100,000.00	\$ 36,262,284.40	\$ 36,262,284.40	Bond sale date of August 15, 2024. Current budget
				includes premium from bond sale of \$3,162,284.40.
State Matching Grant	\$ 8,000,000.00	\$ 8,000,000.00		
Interest on Bond Proceeds	\$ -	\$ 2,508,859.51	\$ -	Projected interest value added 10/24.
Totals	\$ 41,100,000.00	\$ 46,771,143.91	\$ 36,262,284.40	

Original Project Budgets

		OCATT Building		Central County Campus	Aquarium Building	North County Center	South County Center		Total
Construction	\$	12,309,000.00	\$	3,740,600.00	\$ 534,200.00	\$ 942,290.00	\$ 291,300.00	\$	17,817,390.00
Soft Costs	\$	1,510,900.00	\$	1,009,962.00	\$ 144,234.00	\$ 254,418.00	\$ 78,651.00	\$	2,998,165.00
Furnishings & Equipment	\$	250,000.00					\$ -	\$	250,000.00
Construction Inflation	\$	-	\$	299,248.00	\$ 42,736.00	\$ 75,383.00	\$ 23,304.00	\$	440,671.00
Owners Contingency	\$	1,830,100.00	\$	374,060.00	\$ 53,420.00	\$ 94,229.00	\$ 29,130.00	\$	2,380,939.00
Total Original Project Budget	\$	15,900,000.00	\$	5,423,870.00	\$ 774,590.00	\$ 1,366,320.00	\$ 422,385.00	\$	23,887,165.00
Note: Original budgets taken from 20	23 (GLAS Architects Assessm	nen	t.			Non-Project Costs	Ś	100.000.00

Current Budgets

Γ	OCATT Building	Central County Campus	Aquarium Building	North County Center	South County Center	Total
Construction		\$ 1,659,419.88				\$ 1,659,419.88
Design	\$ 132,815.00	\$ 288,413.16	\$ 35,905.00	\$ 255,340.00	\$ 35,905.00	\$ 748,378.16
Consultants	\$ 35,470.00	\$ 15,155.71				\$ 50,625.71
Project Management	\$ 82,330.36					\$ 82,330.36
Permits & Fees	\$ 1,408.28					\$ 1,408.28
Furnishings & Equipment						\$ -
Owners Contingency & Inflation						\$ -
Total Current Project Budget	\$ 252,023.64	\$ 1,962,988.75	\$ 35,905.00	\$ 255,340.00	\$ 35,905.00	\$ 2,542,162.39
					Non-Project Costs	\$ 58.532.43

on-Project Costs \$ 58,532.4

2,033,989.77

Committed Costs To-Date

	OCATT Building	С	entral County Campus	Aquarium Building	North County Center	South County Center		Total
Construction	\$ -	\$	1,659,419.88	\$ -	\$ -	\$ -	\$	1,659,419.88
Design	\$ 132,815.00	\$	288,413.16	\$ 35,905.00	\$ 255,340.00	\$ 35,905.00	\$	748,378.16
Consultants	\$ 35,470.00	\$	15,155.71	\$ -	\$ -	\$ -	\$	50,625.71
Project Management	\$ 82,330.36	\$	-	\$ -	\$ -	\$ -	\$	82,330.36
Permits & Fees	\$ 1,408.28	\$	-	\$ -	\$ -	\$ -	\$	1,408.28
Furnishings & Equipment	\$ -	\$	-	\$ -	\$ -	\$ -	\$	-
Total Project Committed Costs	\$ 252,023.64	\$	1,962,988.75	\$ 35,905.00	\$ 255,340.00	\$ 35,905.00	\$	2,542,162.39
						Non-Project Costs	\$	58,532.41
							ė	2 600 604 90

Actual Costs To-Date

	OCATT Building	(Central County Campus	Aquarium Building	North County Center	South County Center	Total
Construction	\$ =	\$	1,596,487.08	\$ -	\$ -	\$ =	\$ 1,596,487.08
Design	\$ 119,671.43	\$	117,957.16	\$ -	\$ 45,253.00	\$ -	\$ 282,881.59
Consultants	\$ 12,350.05	\$	-	\$ -	\$ -	\$ -	\$ 12,350.05
Project Management	\$ 82,330.36	\$	-	\$ -	\$ -	\$ -	\$ 82,330.36
Permits & Fees	\$ 1,408.28	\$	-	\$ -	\$ -	\$ -	\$ 1,408.28
Furnishings & Equipment	\$ -	\$	-	\$ -	\$ -	\$ -	\$ -
Total Project Actual Costs	\$ 215,760.12	\$	1,714,444.24	\$ -	\$ 45,253.00	\$ -	\$ 1,975,457.36
						Non-Project Costs	\$ 58,532.41



OCATT Building

Committed Cost To-Date

Organization	Construction	Design	(Consultants	Proje	t Management	Perr	nits & Fees	Furnishings	Purpose
DJC							\$	101.64		Advertisements
Foundation Engineering			\$	35,470.00						Geotech
Glas Architects		\$ 132,815.00								Design fee
IMS					\$	80,400.00				PM fee
IMS Expenses					\$	1,930.36				PM travel
IMS-Paid Project Expenses							\$	873.25		RFP ad fees
Lincoln Leader							\$	148.39		Advertisements
Yachats News							\$	285.00		Advertisements
Totals	\$ -	\$ 132,815.00	\$	35,470.00	\$	82,330.36	\$	1,408.28	\$ -	

Total Committed To-Date = \$ 252,023.64

Actual Cost To-Date

Organization	Construction	Design	С	onsultants	Projec	ct Management	Р	ermits & Fees	Furnishings
DJC							\$	101.64	
Foundation Engineering			\$	12,350.05					
Glas Architects Design		\$ 114,583.50							
Glas Expenses		\$ 5,087.93							
IMS					\$	80,400.00			
IMS Expenses					\$	1,930.36			
IMS-Paid Project Expenses							\$	873.25	
Lincoln Leader							\$	148.39	
Yachats News							\$	285.00	
Totals	\$ -	\$ 119,671.43	\$	12,350.05	\$	82,330.36	\$	1,408.28	\$ -

Total Cost To-Date = \$ 215,760.12

Central County Campus Improvements

Committed Cost To-Date

Organization	Construction	Design	(Consultants	Project Management	Permits & Fees	Furnishings	Purpose
Eaton	\$ 62,932.80							UPS Repair
GLAS Architects		\$ 89,717.16						Roof replacement
GLAS Architects		\$ 53,420.00						Fix-It Package
GLAS Architects		\$ 67,500.00						Priority Package
GLAS Architects		\$ 77,776.00						MEP Package
Nationwide			\$	4,285.71				UPS Testing
Sunbelt			\$	10,870.00				HVAC Controls Testing
Todd Construction	\$ 1,596,487.08							Roof replacement
Totals	\$ 1,659,419.88	\$ 288,413.16	\$	15,155.71	\$ -	\$ -	\$ -	

Total Committed To-Date = \$ 1,962,988.75

Actual Cost To-Date

Organization	(Construction	Design	Consultant	:S	Project Management	Permits & Fees	Furnishings	s
Eaton									
GLAS Architects			\$ 117,957.16						
Nationwide									
Sunbelt									
Todd Construction	\$	1,596,487.08							
Totals	\$	1,596,487.08	\$ 117,957.16	\$	-	\$ -	\$ -	\$ -	-

Total Cost To-Date = \$ 1,714,444.24

Aquarium Science Building Improvements

Committed Cost To-Date

Organization	Construction	Design	Consultants	Project Management	Permits & Fees	Furnishings	Purpose
GLAS Architects		\$ 8,905.00					Fix-It Package
GLAS Architects		\$ 27,000.00					Priority Package
Totals	\$ -	\$ 35,905.00	\$ -	\$ -	\$ -	\$ -	

Total Committed To-Date = \$ 35,905.00

Actual Cost To-Date

Organization	Construction	Design	Consultants	Project Management	Permits & Fees	Furnishings
GLAS Architects						
Totals	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -

Total Cost To-Date = \$ -

North County Center Improvements

Committed Cost To-Date

Organization	Construction	Design	Consulta	nts	Project Management	Permits & Fees	Furnishings	Purpose
GLAS Architects		\$ 106,840.00						Fix-It Package
GLAS Architects		\$ 148,500.00						Priority Package
Totals	\$ -	\$ 255,340.00	\$	-	\$ -	\$ -	\$ -	

Total Committed To-Date = \$ 255,340.00

Actual Cost To-Date

Organization	Construction	Design	Consultants	Project Management	Permits & Fees	Furnishings
GLAS Architects		\$ 45,253.00				
Totals	\$ -	\$ 45,253.00	\$ -	\$ -	\$ -	\$ -

Total Cost To-Date = \$ 45,253.00

South County Center Improvements

Committed Cost To-Date

Organization	Construction	Desi	gn	Consultants	Project Management	Permits & Fees	Furnishings	Purpose
GLAS Architects		\$ 8	8,905.00					Fix-It Package
GLAS Architects		\$ 27	7,000.00					Priority Package
			·					
Totals	\$ -	\$ 35	5,905.00	\$ -	\$ -	\$ -	\$ -	

Total Committed To-Date = \$ 35,905.00

Actual Cost To-Date

Organization	Construction	Design	Consultants	Project Management	Permits & Fees	Furnishings
GLAS Architects						
Totals	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -

Total Cost To-Date = \$ -

Non-Project Costs

Committed Cost To-Date

Organization	Cost		Purpose		
Blue Sprocket Brokerage	\$	75.00	PM services		
Blue Sprocket Brokerage	\$	20.00	Affidavit of publication		
Bridge Tower OPCO	\$	118.58	Media legal bid		
GLAS Architects	\$	3,600.00	Professional services (pre-bond)		
GLAS Architects	\$	3,126.33	OCATT Center (pre-bond)		
Macpherson, Gintner & Diaz	\$	4,687.50	Legal services		
Moody Investors	\$ 35,000.00		Professional services		
US Bank Corporate Trust	\$	11,900.00	Fees		
Wire Fee	\$	5.00			
TOTAL	\$	58,532.41			

Actual Cost To-Date

Organization	Cost		
Blue Sprocket Brokerage	\$	75.00	
Blue Sprocket Brokerage	\$	20.00	
Bridge Tower OPCO	\$	118.58	
GLAS Architects	\$	3,600.00	
GLAS Architects	\$	3,126.33	
Macpherson, Gintner & Diaz	\$	4,687.50	
Moody Investors	\$	35,000.00	
US Bank Corporate Trust	\$	11,900.00	
Wire Fee	\$	5.00	
TOTAL	\$	58,532.41	